

Commissioning

Commissioning Document



Project / Site: _____

Address: _____

Engineer: _____

Date of commission: _____

Manifolds

Manifold Number Position/Size	Mixing valve pump running	Mixing valve Stat. setting *	Flow meter Settings checked	Other comments / observations

Tick if complete / applicable:

- Pipe installed as per supplied layout drawing (This aspect of check to be completed before pipe work covered)
- Flow & return connections to manifolds correct
- Flow meters set
- Room thermostats correspond with correct actuators
- Room thermostats functioning correctly
- Mixing valve set to correct temperature and functioning (where applicable)
- Controls & operation explained to client and / or representative
- Boiler temperature checked

* where applicable

Client Signature : _____ Engineer Signature: _____

JUPITER

Rev. 06.12.2007
© JUPITER UFH 2007



JUPITER Heating Systems Limited
Unit 1, The Barns, Pennypot Lane, Chobham, Surrey, GU24 8DJ
T: 01276 859 066 www.jupiterunderfloorheating.com